

BRUHAT BENGALURU MAHANAGARA PALIKE								
Raja Rajeshwari NagarDivision								
Name of the work :- Improvements and Development of School Buildings at Jalahalli In Ward No 16								
MEASUREMENT SHEET								
Bill No :		2nd & final Bill						
Item No	13							
Item Name	KSRB 4.2.7 : Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregates @ 0.47cum, with superplasticiser @3lts conforming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in ground floor level for roof slabs, staircase, lintles and beams retaining walls, return walls, walls (any thickness) including attached pilasters, columns, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications. Specification No. KBS 4.1, 4.6. (Issue rate as on date 21-10-19, Item No. 4.12)							
S.N	Description of work	Unit	No	Rate	L	B	D	Qty
		Cum						
					RA Bill 1 Qty			32.22
					Total Qty Work Done			32.22
					Qty Paid In 1st And RA Bill			28.84
					Qty Paid In this Bill			Upto 125%
								3.38

For M/s. K. DAMODAR & Co.

Contractor
D. MANJUNATH
Managing Partner

Assistant Engineer
Ward No-16,
BBMP

BANGALORE CIVIL QUALITY CONSULTANTS & ENGINEERS

Bangalore
Consultants

Assistant Executive Engineer
Yeshwanthapura Sub-Division
BBMP

BRUHAT BENGALURU MAHANAGARA PALIKE									
Raja Rajeshwari Nagar Division									
Name of the work :- Improvements and Development of School Buildings at Jalahalli In Ward No 16									
MEASUREMENT SHEET									
Bill No :		2nd & final Bill							
Item No:	14								
Item Name	KSRB 4-6.5: Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square /rectangular / polygon in plan including cost of all materials, labour complete as per specification. Specification No. KBS 4.6.2 (P.No.16, I.No 4.32 of P.W, D S.R 2018-19) For Ground Floor)								
S.N	Description of work	Unit	No	No	L	B	D	Qty	
		Sqm	320.65		RA Bill 1 Qty				320.65
					Total Qty Work Done				320.65
					Qty Paid In 1st And RA Bill				283.03
					Qty Paid In this Bill				Upto 125%
									37.62

For M/s. M. S. M. & Co.
Managing Partner

Contractor
M. S. M. & Co.
Managing Partner

Assistant Engineer
Ward No-16,
BBMP



Assistant Executive Engineer
Yeshwanthapura Sub-Division
BBMP

BRUHAT BENGALURU MAHANAGARA PALIKE

Raja Rajeshwari Nagar Division

Name of the work :- Improvements and Development of School Buildings at Jalahalli In Ward No 16

MEASUREMENT SHEET

Bill No :

2nd & final Bill

Item No	16								
Item Name	KSRB 5.3.3 : Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones hammer dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. KRS 5.1.13 (Issue rate as on date 21-10-19, Item No. 5.9)								
S.N	Description of work	Unit	No	No	L	B	D	Qty	
		Cum		250					
								RA Bill 1 Qty	86.23
								Total Qty Work Done	86.23
								Qty Paid In 1st And RA Bill	21.44
								Upto 125%	5.36
								Above 125%	59.43

~~For M/s. K. DAMODAR & Co~~

Contractor
D. MANJUNATH
Managing Partner

Assitant Engineer
Ward No-16,
BBMP




Assistant Executive Engineer
Yeshwanthapur Sub-Division

BBMP

BRUHAT BENGALURU MAHANAGARA PALIKE									
Raja Rajeshwari Nagar Division									
Name of the work :- Improvements and Development of School Buildings at Jalahalli In Ward No 16									
MEASUREMENT SHEET									
Bill No :		2nd & final Bill							
Item No	17								
Item Name	KSRB-15.2.2 Providing ruled pointing to coursed stone masonry with cement mortar 1:3 , 20 mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specification. (Issue rate as on date 21-10-19, Item No. 15.8								
S.N	Description of work	Unit	No	No	L	B	D	Qty	
		Sqm						RA Bill 1 Qty	
								Total Qty Work Done	
								Qty Paid In 1st And RA Bill	
								Qty Paid In this Bill	
								Upto 125%	
								4.34	

For M/s. K. DAMODAR & Co.


Chitrakumar NATH
Managing Partner


Assistant Engineer
Ward No-16,
BBMP




Assistant Executive Engineer
Yeshwanthapura Sub-Division
BBMP

BRUHAT BENGALURU MAHANAGARA PALIKE									
Raja Rajeshwari NagarDivision									
Name of the work :- Improvements and Development of School Buildings at Jalahalli In Ward No 16									
MEASUREMENT SHEET									
Bill No :		2nd & final Bill							
Item No	29								
Item Name	KSRB 4-6.7: Providing and removing centering, shuttering, strutting, propping etc., an removal of form work for sides and soffits of beams, beam haunchings, cantilever, girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specifications. Specification No. KRS 4.6.2 (P.No.17, I.No.4.34 of PWD S.R.2018-19)								
S.N	Description of work	Unit	No	No	L	B	D	Qty	
		Sqm						RA Bill 1 Qty	354.31
								Total Qty Work Done	354.31
								Qty Paid In 1st And RA Bill	333.41
								Qty Paid in this Bill	Upto 125%
									20.90

For M/s. K. DAMODAR & Co.


D. MANJUNATH
Consulting Partner


Assistant Engineer
Ward No-16,
BBMP




Assistant Executive Engineer
Yeshwanthapura Sub-Division
BBMP

BRUHAT BENGALURU MAHANAGARA PALIKE									
Raja Rajeshwari Nagar Division									
Name of the work :- Improvements and Development of School Buildings at Jalahalli In Ward No 16									
MEASUREMENT SHEET									
Bill No :		2nd & final Bill							
Item No	30								
Item Name	KSRB 4-6.7: Providing and removing centering, shuttering, strutting, propping etc., an removal of form work for sides and soffits of beams, beam haunchings, cantilever, girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specifications. Specification No. KRS 46.2 (P.No.17, I.No.4.34 of PWD S.R.2018-19								
S.N	Description of work	Unit	No	No	L	B	D	Qty	
		sq.ft	1					RA Bill 1 Qty	
								Total Qty Work Done	
								Qty Paid In 1st And RA Bill	
								Qty Paid In this Bill	
								Upto 125%	
								345.72	
								345.72	
								333.41	
								12.31	

For M/s. K. RAMODAR & Co.


K. RAMODHAR
Contractor
Managing Partner


Assistant Engineer
Ward No-16,
BBMP




Assistant Executive Engineer
Yeshwanthapura Sub-Division
BBMP

BRUHAT BENGALURU MAHANAGARA PALIKE									
Raja Rajeshwari Nagar Division									
Name of the work :- Improvements and Development of School Buildings at Jalahalli In Ward No 16									
MEASUREMENT SHEET									
Bill No :		2nd & final Bill							
Item No	32								
Item Name	Providing and laying cement concrete using 20mm down size granite jelly of ready mixed concrete (RMC) for R.C.C. works laid in 15cms thick and well compacted vibrating, curing etc., including smooth finish cement mortar 1:3, with all lead lifts etc., complete (exclusive of cost of steel and fabrication charges) - Ready mixed cement concrete for Beams, columns, staircase and Roof with M-								
S.N	Description of work	Unit	No	No	L	B	D	Qty	
		Cum	1					RA Bill 1 Qty	
								Total Qty Work Done	
								Qty Paid In 1st And RA Bill	
								Upto 125%	
								Above 125%	

For M/s. K. DAMODAR & Co.

[Signature]
Contractor
B. MARJONATH
Managing Partner

[Signature]
Assistant Engineer
Ward No-16,
BBMP



[Signature]
Assistant Executive Engineer
Yeshwanthapur Sub-Division
BBMP

11/01/2022

BRUHAT BENGALURU MAHANAGARA PALIKE									
Raja Rajeshwari Nagar Division									
Name of the work :- Improvements and Development of School Buildings at Jalahalli In Ward No 16									
MEASUREMENT SHEET									
Bill No :		2nd & final Bill							
Item No	4								
Item Name	KSRB 2-2.1 Earth work excavation by manual for foundation of building, culverts, water supply sanitary lines, and electrical conduits either pits or in trenches 1.5m and above in width, in soil not								
S.N	Description of work	Unit	No	No	L	B	D	Qty	
	Footing				RA Bill 1 Qty				974.4
	FA1	Cum	2	2	2.4	2.7	2.3	59.616	
	SSM								
		Cum	2	1	3.5	1	2.3	16.1	
			2	1	1.55	1	2.3	7.13	
					Total Qty Work Done				1057.25
					Qty Paid in 1st And RA Bill				866.59
					Above Tender				190.66

For M/s. K. DAMODAR & Co.
 Contactor
 D. MANJUNATH
 Managing Partner
 11/01/2022
 Assistant Engineer
 Ward No-16,
 BBMP



[Signature]
 Assistant Executive Engineer
 Yeshwanthapur Sub-Division
 BBMP

19/1/22

BRUHAT BENGALURU MAHANAGARA PALIKE								
Raja Rajeshwari Nagar Division								
Name of the work :- Improvements and Development of School Buildings at Jalahalli In Ward No 16								
MEASUREMENT SHEET								
Bill No :		2nd & final Bill						
Item No	5							
Item Name	KSRB-3.2 : Providing and injecting chemical emulsion for Pre-constructural Anti-Termite Treatment, creating continuous chemical barrier under and around the column pits, walls, trenches, basement excavation, top surface of the plinth filling, junction of wall and floor, along the external perimeter of building, expansion joints, over the top surface of consolidated earth on which apron is to be laid, surrounding of pipes and conduits, with chloropyriphos emulsifiable concentrates of 20% concentration, including cost of chemical diluting in water to one percent concentration, labour, HOM of equipments, complete as per specifications. (Plinth area of the building at ground floor only shall be measured) (Pg No 10-Item No 3.2 P.W.D. SR-2012-19)							
S.N	Description of work	Unit	No	No	L	B	D	Qty
					RA Bill 1 Qty			997.88
	Footing							
	FA1	Cum	2	2	2.4	2.7		25.92
	SSM							
		Cum	2	1	3.5	1		7
			2	1	1.55	1		3.1
	Plinth Beam Partion Wall							
		Cum	2	4	2.15	0.4		6.88
	For Flooring	Cum	2	1	6.75	2.15		29.03
					Total Qty Work Done			1069.81
					Qty Paid In 1st And RA Bill			811.31
					Allowance Qty			258.50

For M/s. K. DAMODAR & Co.

Contactor
D. MANJUNATH
Managing Partner

Assistant Engineer

Ward No-16,

BBMP



Assistant Executive Engineer
Yeshwanthapura Sub Division

BBMP

12/1/22

BRUHAT BENGALURU MAHANAGARA PALIKE									
Raja Rajeshwari Nagar Project Division									
Name of the work :- Improvements and Development of School Buildings at Jalahalli In Ward No 16									
MEASUREMENT SHEET									
Bill No :		2nd RA bill							
Item No	6								
Item Name	KSRB 4-1.2 Providing and Laying in position plain cement concrete of Mix 1:3:6 with OPC Cement @180kgs with 40mm down size graded granite metal coarse aggregate 0.85cum and fine aggregate @ 0.57Cum machine mixed concrete laid in layers not exceeding 15cm thick well compacted in foundation, plinth, including cost of materilas, HOM of machineries, curing complete as per specification. (Issue rate as on date 21-10-19, Item No. 4.2)								
S.N	Description of work	Unit	No	No	L	B	D	Qty	
	Landscape (Store Room)					RA Bill 1 Qty			131.51
	Ground Floor Slab	Cum	1	1	4.1	3.35	0.15	2.06	
	First Floor Slab	Cum	1	1	4.1	2.65	0.15	1.63	
	Footing	Cum	2	2	2	2.3	0.15	2.76	
	FA1	Cum	2	1	3.5	1	0.15	1.05	
	SSM	Cum	2	1	1.55	1	0.15	0.47	
	Plinth Beam Partion Wall	Cum	2	4	2.751	0.4	0.15	1.32	
	For Flooring	Cum	2	1	6.75	2.15	0.15	4.35	
	Deduct Partion beam	Cum	2	4	2.751	0.2	0.15	-0.66	
					Total Qty Work Done			144.48	
					Qty Paid In 1st And RA Bill			119.55	
					Above Tender Qty			24.93	

For M/s. K. DAMODAR & Co.

Contractor

D. MANJUNATH
Managing Partner

Assistant Engineer
Ward No-16,
BBMP



Assistant Executive Engineer
Yeshwanthapura Sub-Division
BBMP

24/01/2022

BRUHAT BENGALURU MAHANAGARA PALIKE								
Raja Rajeshwari Nagar Division								
Name of the work :- Improvements and Development of School Buildings at Jalahalli In Ward No 16								
MEASUREMENT SHEET								
Bill No :		2nd & final Bill						
Item No	8							
Item Name	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specifications.							
S.N	Description of work	Unit	No	No	L	B	D	Qty
					RA Bill 1 Qty			355.18
	Centring for P.C.C							
	Footing							
	FA1	Sqm	4	2	2		0.15	2.4
		Sqm	4	2	2.3		0.15	2.76
	SSM							
		Sqm	2	2	3.5		0.15	2.1
			2	2	1.55		0.15	0.93
	Centring for Footing							
	FA1	Sqm	4	2	1.8		0.6	8.64
		Sqm	4	2	2.1		0.6	10.08
	Column Upto plinth Beam	Sqm	4	2	0.2		1.1	1.76
		Sqm	4	2	0.6		1.1	5.28
	For plinth Beam							
	Long Wall	Sqm	2	1	6.75		0.45	6.075
	Shourt Wall	Sqm	2	1	2.75		0.45	2.475
	Partion Wall	Sqm	2	4	2.75		0.45	9.9
					Total Qty Work Done			407.58
					Qty Paid In 1st And RA Bill			269.40
					Upto 125%			67.35
					Above 125%			70.83

P. M/s. K. D. MODAK & Co.

Contractor

D. MANJUNATH
Managing Partner
Assistant Engineer

Ward No-16,

BBMP

Assistant Executive Engineer
Yeshwanthpur Sub-Division

BBMP

25/01/2022

BRUHAT BENGALURU MAHANAGARA PALIKE								
Raja Rajeshwari Nagar Division								
Name of the work :- Improvements and Development of School Buildings at Jalahalli In Ward No 16								
MEASUREMENT SHEET								
Bill No :		2nd & final Bill						
Item No	7							
Item Name	KSRB 4.2.7 : Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregates @ 0.47cum, with superplasticiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in ground floor level for roof slabs, staircase, lintels and beams retaining walls, return walls, walls (any thickness) including attached pilasters, columns, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, H.O.M of machinery, curing, complete but excluding cost of reinforcement as per							
S.N	Description of work	Unit	No	No	L	B	D	Qty
		ck			RA Bill 1 Qty			138.7
	FA1	Cum	2	2	1.8	2.1	0.6	9.072
	Column Upto plith Beam	Cum	2	2	0.2	0.6	1.1	0.528
	For plinth Beam							0
	Long Wall	Cum	2	2	6.75	0.20	0.45	2.43
	Shourt Wall	Cum	2	2	2.75	0.20	0.45	0.99
	Partion Wall	Cum	8	2	2.75	0.20	0.45	3.96
	Column Upto Roof Beam							
	Column A'7,A'8,N'7&N'8	Cum	2	2	0.20	0.60	2.92	1.40
					Total Qty Work Done			157.08
					Qty Paid In 1st And RA Bill			138.70
					Above Tender Qty			18.38

For M/s. K. DAMODAR & Co

Contactor
D. MANJUNATH
Managing Partner

Assistant Engineer
Ward No-16,
BBMP



Assistant Executive Engineer
Yeshwanthapura Sub-Division
BBMP

21/01/22

BRUHAT BENGALURU MAHANAGARA PALIKE								
Raja Rajeshwari NagarDivision								
Name of the work :- Improvements and Development of School Buildings at Jalahalli In Ward No 16								
MEASUREMENT SHEET								
Bill No :		2nd & final Bill						
Item No	15							
Item Name	ksrb 5.2-3 Providing and constructing grinite /trap/basalt size stone masonry in foundation with cement motar 1:6 stone hammer dressed in coursenot less than 20cm high bond stones at two m apart in each course including cost of materils ,labour curing complete as per specification.							
S.N	Description of work	Unit	No	No	L	B	D	Qty
					RA Bill 1 Qty			92.08
	Long Wall	Cum	1	2	3.55	0.90	0.60	3.83
	Short Wall	Cum	1	2	1.55	0.90	0.60	1.67
	Long Wall	Cum	1	2	5.05	0.75	0.65	4.92
	Short Wall	Cum	1	2	3.15	0.75	0.65	3.07
	Long Wall	Cum	1	2	5.05	0.60	0.45	2.73
	Short Wall	Cum	1	2	3.15	0.6	0.45	1.70
					Total Qty Work Done			110.01
					Qty Paid In 1st And RA Bill			56.23
					Present Qty			53.78
					Upto 125%			14.11
					Above 125%			39.67

For M/s. K. DAMODAR & Co.

Contractor
D. MANJUNATH
Managing Partner

Assistant Engineer
Ward No-16,
BBMP



Assistant Executive Engineer
Yeshwanthpur Sub-Division
BBMP

04/02/2022

BRUHAT BENGALURU MAHANAGARA PALIKE									
Raja Rajeshwari Nagar Division									
Name of the work :- Improvements and Development of School Buildings at Jalahalli in Ward No 16									
MEASUREMENT SHEET									
Bill No :		2nd & final Bill							
Item No	18								
Item Name	KSRB 2.3 : Filling available excavated earth (excluded rock) in side of foundation upto plinth in layers not exceeding 20cms in depth compacting each deposited layers by ramming after watering with lead up to 50m. And lift up to 1.5m including cost of all labours complete as per specification (page 7 : item 2.10 @ P.W.D SR-2018-19)								
S.N	Description of work	Unit	No	No	L	B	D	Qty	
					RA Bill 1 Qty				1060.94
	Footing Earth Work	Cum			Qty vide EMB-2				82.846
	EXISTING GROUND TO PLINTH TOP LEVEL								
		Cum	1	2	2.95	7.5	0.5		22.13
	Deduct								
	Trap broken metal	Cum			Qty vide EMB- 2				-5.70
	P.C.C	Cum			Qty vide EMB-2				-8.84
	Footing Concrete & Plinth concrete	Cum			Qty vide EMB- 2				-18.38
	size stone	Cum			Qty vide EMB- 2				-17.93
					Total Qty Work Done				1115.07
					Qty Paid In 1st And RA Bill				582.19
					Present Qty				532.88
					Upto 125%				14.11
					Above 125%				518.77

For M/s. K. DAMODAR & Co.

Contractor
D. MANJUNATH
Managing Partner

21/4/2022
Assistant Engineer
Ward No-16,
BBMP



Assistant Executive Engineer
Yeshwanthapura Sub-Division
BBMP

31/1/22

BRUHAT BENGALURU MAHANAGARA PALIKE									
Raja Rajeshwari Nagar Division									
Name of the work :- Improvements and Development of School Buildings at Jalahalli In Ward No 16									
MEASUREMENT SHEET									
Bill No :		2nd & final Bill							
Item No	51								
Item Name	Providing and filling in foundation / below flooring with granite / trap broken metal 100mm and down size with approved quality sand including hand packing, ramming, watering, including the cost of all materials and labour with all lead and lift complete. (PWD-SR 2018-19, P.7 I No.2.15)								
S.N	Description of work	Unit	No	No	L	B	D	Qty	
					RA Bill 1 Qty				
	Footing	cum	2	2	2	2.3	0.2	70.93	
	S.S.M	Cum	2	1	4.25	0.9	0.2	3.68	
	S.S.M	Cum	2	1	1.35	0.9	0.2	1.53	
					Total Qty Work Done			76.63	
					Qty Paid In 1st And RA Bill			67.50	
					Above Tender Qty			9.13	

For M/s. K. DAMODAR & Co.
Contractor

D. MANJUNATH
Managing Partner
Assistant Engineer
Ward No-16,
BBMP



Assistant Executive Engineer
Yeshwanthapura Sub-Division
BBMP

BRUHAT BENGALURU MAHANAGARA PALIKE

Raja Rajeshwari Nagar Division

Name of the work :- Improvements and Development of School Buildings at Jalahalli In Ward No 16

MEASUREMENT SHEET

Bill No :

2nd & Final Bill

Item No

31

Item Name

KSRB 4-6.7: Providing and removing centering, shuttering, strutting, propping etc., an removal of form work for sides and soffits of beams, beam haunchings, cantilever, girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 (P.No.17, I.No.4.34 of PWD S.R 2018-19) For Ground Floor

S.N

Description of work

Unit

No

No

L

B

D

Qty

Store Room Gruond Floor

Slab Side

Sqm

1

2

4.1

0.15

1.23

Beam

Sqm

1

2

2.15

0.15

0.645

Store Room First Floor

Slab Side

Sqm

1

2

4.1

0.15

1.23

Beam

Sqm

1

2

2.15

0.15

0.645

Gruond Floor Toilet Room

Roof Edge

Sqm

2

1

3.25

0.15

0.98

Roof Edge

Sqm

2

1

7.50

0.15

2.25

Roof Beam

Sqm

2

2

2.75

0.45

4.95

Roof Beam

Sqm

8

2

2.75

0.30

13.20

Roof Beam

Sqm

2

2

6.75

0.45

12.15

Column

Sqm

2

1

0.40

0.60

0.48

Column

Sqm

2

1

0.60

0.60

0.72

Total Qty Work Done

44.84

Qty Payble in This Bill

36.52

8.31

Form/s. K. DAMODAR & Co.

Contactor

D. MANJUNATH
Managing Partner,
Assistant Engineer
Ward No-16,
BBMP

Approved
By
Bengaluru
ENGINEERS
CONSULTANTS
CIVIL

Assistant Executive Engineer
Yeshwanthapura Sub-Division

23/2/22

Raja Rajeshwari Nagar Division

Name of the work :- Improvements and Development of School Buildings at Jalahalii In Ward No 16

MEASUREMENT SHEET

Bill No :

2nd & Final Bill

Item No	37								
Item Name	KSRB 4-6.3: Providing and removing centering, shuttering, strutting, propping etc., an removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes thickness above 200 mm including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 (P.No.16, I.No.4.30 of PWD SR 2018-19) For Ground Floor								
S.N	Description of work	Unit	No	No	L	B	D	Qty	
	Ground Floor	Sqm	1	1	4.45	4.1		18.245	
	Store Room	Sqm	1	1	4.45	4.1		18.245	
	Toilet Roof	Sqm	2	1	6.95	2.95		41.01	
					Total Qty Work Done			77.495	
					Qty Payable in This Bill			56.93	
								20.57	

For M/s. K. DAMODAR & Co.

Contractor
D. MANJUNATH
Managing Partner



Assitant Engineer
Ward No-16,
BBMP

Assistant Executive Engineer
Yeshwanthapura Sub-Division
BBMP

4/3/22

BRUHAT BENGALURU MAHANAGARA PALIKE									
Raja Rajeshwari Nagar Division									
Name of the work :- Improvements and Development of School Buildings at Jalahalli In Ward No 16									
MEASUREMENT SHEET									
Bill No :					2nd & Final Bill				
Item No	34								
Item Name	Providing and laying cement concrete using 20mm down size granite jelly of ready mixed concrete (RMC) for R.C.C works laid in 15cms thick and well compacted vibrating, curing etc. including smooth finish cement mortar 1:3, with all lead lifts etc., complete (exclusive of cost of steel and fabrication charges) -Ready mixed cement concrete for Beams, columns, staircase and Roof with M-25 (1:1.5:3)(Cement-320Kg/cum) (Issue rate as on date 21-10-19, Item No. 4.49.2)								
S.N	Description of work	Unit	No	No	L	B	D	Qty	
	Store Room Ground Floor								
	Slab	Cum	1	1	4.4	4.6	0.15	3.036	
	Beam	Cum	1	1	4.1	0.2	0.3	0.246	
	Store Room First Floor								
	Slab	Cum	1	1	4.4	4.6	0.15	3.036	
	Beam	Cum	1	1	4.1	0.2	0.3	0.246	
	Ground Floor Toilet Roof								
	Toilet Roof	Cum	2	1	6.95	2.95	0.15	6.151	
	Roof Beam	Cum	2	1	2.75	0.20	0.60	0.660	
	Roof Beam	Cum	2	4	2.75	0.20	0.45	1.980	
	Roof Beam	Cum	2	1	6.95	0.20	0.60	1.668	
	Column	Cum	2	1	0.40	0.20	0.60	0.096	
	Column	Cum	2.0	1.00	0.60	0.20	0.60	0.144	
					Total Qty Work Done			17.263	
					Upto 125%			8.54	
					Above 125%			8.72	

For M/s. K. DAMODAR & Co.

 D. MANJUNATH
 Contractor

24/5/2022
 Assistant Engineer
 Ward No-16,
 BBMP




 Assistant Executive Engineer
 Yeshwanthapura Sub-Division
 BBMP

21/3/22

BRUHAT BENGALURU MAHANAGARA PALIKE									
Raja Rajeshwari Nagar Project Division									
Name of the work :- Improvements and Development of School Buildings at Jalahalli In Ward No									
MEASUREMENT SHEET									
Bill No :		2nd & Final Bill							
Item No	19								
Item Name	KSRB 5-14 : Providing and constructing percast concrete solid blocks with compressive strength not less than 35 Kg/sqm with cement mortar 1:4 masonry (quoin, jamb closer blocks) with solid concrete blocks of size 40x20x20cms conforming to I.S : 2185/1965 in superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications. (Issue rate as on date 21-10-19, Item No. 5.27.1) For Ground Floor								
S.N	Description of work	Unit	No	No	L	B	D	Qty	
					RA Bill 1 Qty				665.53
	Pin wall	Sqm	1	4	0.55		3.55	7.81	
	Deduct Chajja	Sqm	1	4	0.55			-0.17	
	Store Room	Sqm	1	2	4.1		2.77	22.71	
	Deduct Door	Sqm	1	2	1.2		2.4	-5.76	
	Deduct Windows	Sqm	1	2	1.2		1.2	-2.88	
	Toilet Room								
		Sqm	2	2	2.75		2.92	32.12	
			2	1	6.75		2.92	39.42	
	Deduct Door	Sqm	2	1	1.2		2.4	-5.76	
	Deduct Ventilator	Sqm	2	1	6.15		0.45	-5.54	
		Sqm	2	1	2.75		0.45	-2.48	
	Deduct lintel	Sqm	2	1	1.6		0.2	-0.64	
					Total Qty Work Done				744.38
					Qty Paid In 1st And RA Bill				34.43
					Above Tender				709.95

For M/s. K. DAMODAR & Co

Contractor
D. MANJUNATH
Managing Partner
Assistant Engineer
Ward No-16,
BBMP



Assistant Executive Engineer
Yeshwanthapura Sub Division
BBMP

22/02/22

BRUHAT BENGALURU MAHANAGARA PALIKE									
Raja Rajeshwari Nagar Project Division									
Name of the work :- Improvements and Development of School Buildings at Jalalahalli In Ward No									
MEASUREMENT SHEET									
Bill No :		2nd & Final Bill							
Item No	20								
Item Name	KSRB 5-14 : Providing and constructing percast concrete solid blocks with compressive strength not less than 35 Kg/sqm with cement mortar 1:4 masonry (quin, jamb closer blocks) with solid concrete blocks of size 40x20x20cms conforming to I.S : 2185/1965 in superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications. (Issue rate as on date 21-10-19, Item No. 5.27.1)								
S.N	Description of work	Unit	No	No	L	B	D	Qty	
	Pin wall	Sqmm	1	4	0.55			3.55	7.81
	Deduct Chajja	Sqm	1	4	0.55			0.075	-0.165
	Store Room	Sqm	1	2	4.1			2.77	22.714
	Deduct Door	Sqm	1	1	1.2			2.4	-2.88
	Deduct Windows	Sqm	1	2	1.2			1.2	-2.88
								Total Qty Work Done	698.94
								Qty Paid In 1st And RA Bill	26.55
								Above	672.39

For M/s. K. DAMODAR & Co.
 Contacted
 D. MANJUNATH
 Managing Partner



Assitant Engineer
 Ward No-16,
 BBMP

Assistant Executive Engineer
 Yeshwanthapur Sub-Division
 BBMP

29/3/2022

BRUHAT BENGALURU MAHANAGARA PALIKE								
Raja Rajeshwari Nagar Division								
Name of the work :- Improvements and Development of School Buildings at Jalahalli In Ward No 16								
MEASUREMENT SHEET								
Bill No :		2nd & Final Bill						
Item No	23							
Item Name	KSRB 4-6.7: Providing and removing centering, shuttering, strutting, propping etc., an removal of form work for sides and soffits of beams, beam haunchings, cantilever, girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 (P.No.17 I.No.4.34 of PWD S.R 2018-19)							
S.N	Description of work	Unit	No	No	L	B	D	Qty
	Lintel							
	Room 1,2,3,4,5,8							
	Lintel side	Sqm	6	1	5.4		0.2	6.48
		Sqm	6	1	5.4		0.075	2.43
	W3 Btm	Sqm	6	2	1.5	0.15		2.7
	Door	Sqm	6	2	1.6		0.2	3.84
	Door Btm	Sqm	6	2	1.2	0.15		2.16
	WO	Sqm	1	1	3.6		0.2	0.72
	WO Btm	Sqm	1	1	3	0.15		0.45
	Store Room	Sqm	2	2	4.1		0.2	3.28
	W Btm	Sqm	1	2	1.2	0.15		0.36
	Door Btm	Sqm	1	2	1.2	0.15		0.36
	Office 1 & 2							
	Window	Sqm	2	2	5.32		0.2	4.256
		Sqm	2	2	1.8	0.15		1.08
		Sqm	2	2	5.32		0.2	4.256
		Sqm	2	2	1.8	0.15		1.08
	Door	Sqm	2	2	1.6		0.2	1.28
		Sqm	2	1	1.2	0.15		0.36
	Passage							
	Window	Sqm	2	2	1.5		0.2	1.2
		Sqm	2	1	1.5	0.15		0.45
	Room 6,7			2				

Window	Sqm	2	2	5	0.2	4
	Sqm	2	2	1.2	0.15	0.72
Door	Sqm	2	2	1.6	0.2	1.28
	Sqm	2	2	1.2	0.15	0.72
Total Qty Work Done						43.462
Qty Paid In this Bill						43.46

For M/s. K. DAMODAR & Co.

Contractor
D. MANJUNATH
Managing Partner
Assistant Engineer
Ward No-16,
BBMP



Consultants

Assistant Executive Engineer
Yeshwanthapura Sub Division
BBMP

BRUHAT BENGALURU MAHANAGARA PALIKE

Raja Rajeshwari Nagar Division

Name of the work :- Improvements and Development of School Buildings at Jalahalli in Ward No 16

MEASUREMENT SHEET

Bill No :

2nd RA bill FF

Item No	24							
Item Name	KSRB 4-6.7: Providing and removing centering, shuttering, strutting, propping etc., an removal of form work for sides and soffits of beams, beam haunchings, cantilever, girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 (P.No. 17 I.No.4.34 of PWD S.R 2018-19)							
S.N	Description of work	Unit	No	No	L	B	D	Qty
	Lintel							
	Room 1,2,3,4,5,8							
	Lintel side	Sqm	6	2	5.4		0.2	12.96
	W3 Btm	Sqm	6	2	1.5	0.15		2.7
	Door	Sqm	4	2	1.6		0.2	2.56
	Door Btm	Sqm	4	2	1.2	0.15		1.44
	Store Room	Sqm	2	2	4.1		0.2	3.28
	W Btm	Sqm	1	2	1.2	0.15		0.36
	Door Btm	Sqm	1	2	1.2	0.15		0.36
	Room 9,10							
	Window	Sqm	2	2	5.32		0.2	4.256
		Sqm	2	4	1.8	0.15		2.16
		Sqm	2	2	5.32		0.2	4.256
		Sqm	2	4	1.8	0.15		2.16
	Door	Sqm	2	2	1.6		0.2	1.28
		Sqm	2	1	1.2	0.15		0.36
	Passage							
	Window	Sqm	1	2	1.5		0.2	0.6
		Sqm	1	1	1.5	0.15		0.225
	Room 6,7			2				
	Window	Sqm	2	2	5		0.2	4
		Sqm	2	2	1.2	0.15		0.72

Door	Sqm	2	2	1.6		0.2	1.28
	Sqm	2	2	1.2	0.15		0.72
Window	Sqm	1	1	1.2	0.15		0.18
	Sqm	1	1	4		0.2	0.8
Door	Sqm	1	1	1.2	0.15		0.18
				Total Qty Work Done			46.84
				Qty Paid In this Bill			46.84

For **M/s. K. DAMODAR & Co.**

Contactor

D. MANJUNATH
Managing Partner
10/10/2022
Assistant Engineer
Ward No-16,
BBMP



[Signature]
Assistant Executive Engineer
Yeshwanthapura Sub-Division
BBMP

29/3/22

BRUHAT BENGALURU MAHANAGARA PALIKE								
Raja Rajeshwari Nagar Division								
Name of the work :- Improvements and Development of School Buildings at Jalahalli In Ward No 16								
MEASUREMENT SHEET								
Bill No :		2nd & Final Bill						
Item No	28							
Item Name	KSRB 4-6.10: Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc., including edges including cost of all materials, labour complete as per specification.							
S.N	Specification No.KBS 4.6.2 (P.No.17, I.No.4.37 of PWD - SR 2018-19) For First Floor							
Description of work	Unit	No	No	L	B	D	Qty	
Room 1,2,3,4								
w3 Bottom	Sqm	1	12	1.8	0.55		11.88	
Side	Sqm	1	12	1.8		0.075	1.62	
Side	Sqm	2	12	0.55		0.075	0.99	
Room 7,8							0	
W Bottom	Sqm	1	2	5.32	0.55		5.85	
Side	Sqm	1	2	5.32		0.075	0.798	
Side	Sqm	1	2	0.55		0.075	0.083	
W Bottom	Sqm	1	2	3.75	0.55		4.13	
Side	Sqm	1	2	3.75		0.075	0.5625	
Passage							0	
W2 Bottom	Sqm	1	2	2.15	0.55		2.37	
Side		1	2	3.25		0.075	0.49	
Room 5,6							0	
W Bottom	Sqm	1	2	5	0.55	0.2	5.5	
Side	Sqm	1	2	6.1		0.075	0.92	
Store Room								
W Bottom	Sqm	1	1	1.8	0.55		0.99	
Side	Sqm	1	1	1.8		0.075	0.14	
Side	Sqm	1	2	0.55		0.075		
Total Qty Work Done							36.30	
Qty Paid in this Bill							36.30	

For M/s. K. DAMODAR & Co.

Contactor
D. MANJUNATH
Managing Partner

Assistant Engineer
Ward No-16,
BBMP



Assistant Executive Engineer
Yeshwanthapur Sub-Division
BBMP

29/3/20

BRUHAT BENGALURU MAHANAGARA PALIKE

Raja Rajeshwari Nagar Division

Name of the work :- Improvements and Development of School Buildings at Jalahalli in Ward No 16


MEASUREMENT SHEET

Bill No :		2nd & Final Bill						
Item No	48							
Item Name	KSRB 4.9.2: Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, H.O.M of machinery complete as per specifications. Specification No.KBS (P.No.18, I.No.4.45.2 of PWD SR.2012-19)							
S.N	Description of work	DIA	No	No	No of Ro	L	C	Qty
Ground Floor Lintel								
								RA Bill 1 Qty
								65.71
	Room 1,2,3,4,5,8							
	Main Bar	10MM	1	6	4	5.4	0.617	79.96
	Strrups 150c/c	8MM	1	6	37	0.7	0.39	60.61
	Main Bar	10MM	1	6	4	1.6	0.617	23.69
	Strrups 150c/c	8MM	1	6	12	0.7	0.39	19.66
	Main Bar	10MM	1	1	4	3.6	0.617	8.88
	Strrups 150c/c	8MM	1	1	25	0.7	0.39	6.83
	Office 1 & 2							
	Main Bar	10MM	1	2	4	5.32	0.617	26.26
	Strrups 150c/c	8MM	1	2	36	0.7	0.39	19.66
	Main Bar	10MM	1	2	4	5.32	0.617	26.26
	Strrups 150c/c	8MM	1	2	36	0.7	0.39	19.66
	Main Bar	10MM	1	2	4	1.6	0.617	7.90
	Strrups 150c/c	8MM	1	2	12	0.7	0.39	6.55
	Passage							
	Main Bar	10MM	1	2	4	1.5	0.617	7.40
	Strrups 150c/c	8MM	1	2	10	0.7	0.39	5.46
	Room 6,7							
	Main Bar	10MM	1	2	4	5	0.617	24.68
	Strrups 150c/c	8MM	1	2	34	0.7	0.39	18.56
	Main Bar	10MM	1	2	4	1.6	0.617	7.90
	Strrups 150c/c	8MM	1	2	12	0.7	0.39	6.55
	Store Room (landscap)							
	Main Bar	10MM	1	2	4	4.1	0.617	20.24
	Strrups 150c/c	8MM	1	2	28	0.7	0.39	15.29
First Floor Lintel								
	Room 1,2,3,4							
	W Main Bar	10MM	1	6	4	5.4	0.617	79.96
	Strrups 150c/c	8MM	1	6	37	0.7	0.39	60.61
	D Main Bar	10MM	1	4	4	1.6	0.617	15.80
	Strrups 150c/c	8MM	1	4	12	0.7	0.39	13.10
	Room 7,8							

W Main Bar	10MM	1	2	4	5.32	0.617	26.26
Strups 150c/c	8MM	1	2	36	0.7	0.39	19.66
W Main Bar	10MM	1	2	4	5.32	0.617	26.26
Strups 150c/c	8MM	1	2	36	0.7	0.39	19.66
D Main Bar	10MM	1	2	4	1.6	0.617	7.90
Strups 150c/c	8MM	1	2	12	0.7	0.39	6.55
Passage							
W Main Bar	10MM	1	2	4	1.5	0.617	7.40
Strups 150c/c	8MM	1	2	12	0.7	0.39	6.55
Room 5,6							
W Main Bar	10MM	1	2	4	5	0.617	24.68
Strups 150c/c	8MM	1	2	34	0.7	0.39	18.56
D Main Bar	10MM	1	2	4	1.6	0.617	7.90
Strups 150c/c	8MM	1	2	12	0.7	0.39	6.55
W Main Bar	10MM	1	1	4	3.9	0.617	9.63
Strups 150c/c	8MM	1	1	27	0.7	0.39	7.37
Main Bar	10MM	1	2	4	1.6	0.617	7.90
Strups 150c/c	8MM	1	2	12	0.7	0.39	6.55
Main Bar	10MM	2	2	4	0.8	0.617	7.90
Strups 150c/c	8MM	2	2	6	0.7	0.39	6.55
Store Room (landscap)							
Main Bar	10MM	1	2	4	4.1	0.617	20.24
Strups 150c/c	8MM	1	2	28	0.7	0.39	15.29
Ground Floor Chajja							
Room 1,2,3,4,5,8							
Main Bar	10MM	1	10	12	0.85	0.617	62.934
Strups 150c/c	8MM	1	10	4	2.05	0.39	31.98
Office 1 & 2							
Main Bar	10MM	1	2	37	0.85	0.617	38.81
Strups 150c/c	8MM	1	2	4	5.32	0.39	16.60
Main Bar	10MM	1	2	37	0.85	0.617	38.81
Strups 150c/c	8MM	1	2	4	5.32	0.39	16.60
Passage							
Main Bar	10MM	1	2	19	0.85	0.617	19.93
Strups 150c/c	8MM	1	2	4	2.15	0.39	6.71
Room 6,7							
Main Bar	10MM	1	2	34	0.85	0.617	35.66
Strups 150c/c	8MM	1	2	4	5	0.39	15.60
Store Room							
Main Bar	10MM	1	1	27	0.85	0.617	22.95
Strups 150c/c	8MM	1	1	4	4.05	0.39	16.20
First floor Chajja							
Room 1,2,3,4							
Main Bar	10MM	1	10	12	0.85	0.617	62.934
Strups 150c/c	8MM	1	10	4	2.05	0.39	31.98
Room 7,8							
Main Bar	10MM	1	2	37	0.85	0.617	38.81
Strups 150c/c	8MM	1	2	4	5.32	0.39	16.60
Main Bar	10MM	1	2	37	0.85	0.617	38.81
Strups 150c/c	8MM	1	2	4	5.32	0.39	16.60
Passage							
Main Bar	10MM	1	2	19	0.85	0.617	19.93
Strups 150c/c	8MM	1	2	4	2.15	0.39	6.71
Room 5,6							
Main Bar	10MM	1	2	34	0.85	0.617	35.66
Strups 150c/c	8MM	1	2	4	5	0.39	15.60
Store Room							

Main Bar	10MM	1	1	13	0.85	0.617	11.05
Strups 150c/c	8MM	1	1	4	4.05	0.39	16.20
Store Room Ground Floor							
Beam							
Main top bar	16MM	1	1	2	4.92	1.58	15.55
Main btm bar	16MM	1	1	2	4.92	1.58	15.55
EX bar bottom	20MM	1	1	3	4.2	2.46	31.00
strups 150c/c	8MM	1	1	28	1.3	0.39	14.20
Spacer Bar	20MM	1	6	2	0.18	2.46	5.31
Extra saport Beam							
Main top bar	16MM	1	2	4	6	1.58	75.84
strups 150c/c	8MM	1	2	39	6.25	0.39	190.13
Main top bar	16MM	1	1	4	4.1	1.58	25.91
strups 150c/c	8MM	1	1	26	0.55	0.39	5.58
Slab							
Main bar Btm 150c/c	10MM	1	1	30	4.35	0.617	80.52
Main bar Btm 150c/c	10MM	1	1	29	4.55	0.617	81.41
Main bar Top 150c/c	10MM	1	1	28	4.35	0.617	75.15
Main bar Top 150c/c	10MM	1	1	28	4.55	0.617	78.61
Chair	12MM	1	2	5	1.25	0.888	11.10
Store Room First Floor							
Beam							
Main top bar	16MM	1	1	2	4.92	1.58	15.55
Main btm bar	16MM	1	1	2	4.92	1.58	15.55
EX bar bottom	20MM	1	1	3	4.2	2.46	31.00
strups 150c/c	8MM	1	1	28	1.3	0.39	14.20
Spacer Bar	20MM	1	6	2	0.18	2.46	5.31
Extra saport Beam							
Main top bar	16MM	1	2	4	6.15	1.58	77.74
strups 150c/c	8MM	1	2	39	0.55	0.39	16.73
Main top bar	16MM	1	1	4	4.1	1.58	25.91
strups 150c/c	8MM	1	1	26	0.55	0.39	5.58
Slab							
Main bar Btm 150c/c	10MM	1	1	30	4.35	0.617	80.52
Main bar Btm 150c/c	10MM	1	1	29	4.55	0.617	81.41
Main bar Top 150c/c	10MM	1	1	28	4.35	0.617	75.15
Main bar Top 150c/c	10MM	1	1	28	4.55	0.617	78.61
Chair	12MM	1	2	5	1.25	0.888	11.10
F1	12MM	2	2	18	2	0.888	127.9
	12MM	2	2	15	2.2	0.888	117.216
Plinth Btm Level							0
Column CA1 Main Bar	20MM	4	1	8	2.9	2.46	228.29
Strups 150c/c	8MM	4	1	16	1.22	0.39	30.451
Plinth Beam							
Top Bar Long Beam	16MM	2	1	2	8	1.58	50.6
Bottom Bar	16MM	2	1	2	8	1.58	50.6
End Ex.Bar	16MM	2	1	2	3.15	1.58	19.9
Bottom Ex.Bar	16MM	2	1	2	6.3	1.58	39.8
strups c/c 150	8MM	2	2	13	1.29	0.39	26.2
strups c/c 150	8MM	2	1	19	1.29	0.39	19.1
Top Bar Short Beam	16MM	2	1	2	3.8	1.58	24.0

Bottom Bar	16MM	2	1	2	3.8	1.58	24.0
Bottom Ex.Bar	16MM	2	1	2	2	1.58	12.6
strups c/c 150	8MM	2	1	20	1.29	0.39	20.1
Plinth Partion Wall							
Top Bar	16MM	2	4	2	3.25	1.58	82.16
Bottom Bar	16MM	2	4	2	3.25	1.58	82.16
Bottom Ex.Bar	16MM	2	4	2	2	1.58	50.56
strups c/c 150	8MM	2	4	20	1.29	0.39	80.50
Plinth Level to Roof Top							
Column CA1 Main Bar	20MM	4	1	8	3.47	2.46	273.16
Strups 150c/c	8MM	4	2	16	1.22	0.39	60.90
Ground Floor Toilet Roof Beam							
B102 A'7to A'8 Main Bar	16MM	2	1	4	3.45	1.58	43.61
Ex.Bar Btm	16MM	2	1	2	2.95	1.58	18.64
strups c/c 150	8MM	2	1	19	1.55	0.39	22.97
B101 A'8 to B'8 Main Bar	16MM	2	1	2	8.05	2.46	79.21
Btm Bar	20MM	2	1	2	8.05	2.46	79.21
Ex.Bar Btm	20MM	2	1	2	7.5	2.46	73.80
strups c/c 150	10MM	2	1	42	1.55	0.617	80.33
B103 Inside Beam Main B	16MM	2	1	4	3.65	1.58	46.14
Ex.Bar Btm	16MM	2	1	2	2.95	1.58	18.64
strups c/c 150	8MM	2	1	19	1.55	0.39	22.97
Roof Slab							
Main Bar	10MM	2	1	17	7	0.617	140.00
Main Bar	10MM	2	1	10	2.95	0.617	36.40
Ex.Bar	8MM	2	1	19	1.4	0.39	20.75
Dis.Bar	8MM	2	1	9	2.95	0.39	20.71
CHAIRS	10MM	2	1	16	1.25	0.617	24.68
						KG	4862.91
						Tonne	4.86
					Total Qty Work Done		70.57
					Qty Paid In 1st And RA Bill		56.46
					Above 044		14.11

For M/s. K. RAMODAR & Co.

Contractor
D. MANJUNATH
Managing Partner


Assistant Engineer
Ward No-16,
BBMP




Assistant Executive Engineer
Yeswanthapura Sub-Division
BBMP

51/242

Raja Rajeshwari Nagar Division

Name of the work :- Improvements and Development of School Buildings at Jalahalli in Ward No 16

MEASUREMENT SHEET

Bill No :

2nd & Final Bill

Item No	22	2nd & Final Bill						
Item Name	KSRB 4.2.7 : Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregates @ 0.47cum, with superplastisiser @3lts confirming to IS9103-1999							
	Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in ground floor level for roof slabs, staircase, lintels and beams retaining walls, return walls, walls (any thickness) including attached pilasters, columns, pillars, posts, struts, buttresses, string or facing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of							
S.N	Description of work	Unit	No	No	L	B	D	Qty
	Lintel	Cum	6	1	5.4	0.15	0.2	0.972
	Room 1,2,3,4	Cum	6	1	1.6	0.15	0.2	0.288
	Door	Cum	1	1	3.6	0.15	0.2	0.108
	Store Room	Cum	2	1	4.1	0.15	0.2	0.246
	Room 7,8	Cum	2	1	5.32	0.15	0.2	0.3192
	Lintel	Cum	2	1	5.32	0.15	0.2	0.3192
	Door	Cum	2	1	1.6	0.15	0.2	0.096
	Lintel	Cum	1	1	3.95	0.15	0.2	0.1185
	Passage	Cum	1	1	1.5	0.15	0.2	0.045
	Window	Cum	2	1	5	0.15	0.2	0.3
	Room 5,6	Cum	2	1	1.6	0.15	0.2	0.096
	Window	Cum	2	1	5	0.15	0.2	0.3
	Door	Cum	2	1	1.6	0.15	0.2	0.096
					Total Qty Work Done			2.91
					Qty Paid in this Bill			2.91

For M/s K. DAMODAR & Co.

Contactor
D. MANJUNATH
Managing Partner

Assitant Engineer
Ward No-16,
BBMP



Assistant Executive Engineer
Yeshwanthapura Sub-Division
BBMP

7/4/24

Name of the work :- Improvements and Development of School Buildings at Jalahalli In Ward No 16

Bill No :	2nd & Final Bill
-----------	------------------

2nd & Final Bill

For M/s. K. DAMODAR & Co.

Scanned with CamScanner

5/1/22

BRUHAT BENGALURU MAHANAGARA PALIKE								
Raja Rajeshwari Nagar Division								
Name of the work :- Improvements and Development of School Buildings at Jalahalli In Ward No 16								
MEASUREMENT SHEET								
Bill No :		2nd & Final Bill						
Item No	25							
Item Name	KSRB 4.2.11 : Providing and laying in position reinforced cement concrete of design Mix M20 with OPC @ 27.20kgs, with 12mm and down size graded granite metal coarse aggregates @0.05865cum and fine aggregates @ 0.0391cum, with superplasticiser @0.225lts, machine mixed; well compacted for plain chajja of 8.5 cms. average thickness, upto ground floor level, including cost of all materials, labour, HOM finishing, curing, complete but excluding cost of reinforcement as per specifications. Specification No. KBS 4.1, 4.6. (Issue rate as on date 21-10-19, Item No. 4.20) For Ground Floor							
S.N	Description of work	Unit	No	No	L	B	D	Qty
	Room 1,2,3,4,5,8	Sqm	1	12	1.8	0.55		11.88
	w3	Sqm	1					0
	Office 1 & 2	Sqm	1	2	5.32	0.55		5.852
	W	Sqm	1	2	5.32	0.55		5.852
	Passage	Sqm	1	2	2.15	0.55		2.365
	W2	Sqm	1	2	3.17	0.55		3.487
	Room 6,7	Sqm	1	1	4.1	0.55		2.255
	W	Sqm	1	1				
	Store Room	Sqm	1	1				
	W	Sqm	1	1				
Total Qty Work Done								31.69

For M/s. K. DAMODAR & Co.

Contractor

D. MANJUNATH
Managing Partner

1/4/22
Assistant Engineer
Ward No-16,
BBMP



1/4/22
Assistant Executive Engineer
Yeshwanthappa Sub-Division
BBMP

BRUHAT BENGALURU MAHANAGARA PALIKE

Raja Rajeshwari Nagar Division

Name of the work :- Improvements and Development of School Buildings at Jalahalli In Ward No 16

MEASUREMENT SHEET

Bill No :

2nd & Final Bill

Item No

26

Item Name

KSRB 4.2.11 : Providing and laying in position reinforced cement concrete of design Mix M20 with OPC @ 27.20kgs, with 12mm and down size graded granite metal coarse aggregates @0.05865cum and fine aggregates @ 0.0391cum, with superplastisier @0.225lts, machine mixed, well compacted for plain chajja of 8.5 cms. average thickness, upto ground floor level, including cost of all materials, labour, HOM finishing, curing, complete but excluding cost of reinforcement as per specifications. Specification No. KBS 4.1.4.6. (Issue rate as on date 21-10-19 Item No. 4.20)

S.N

Description of work

Unit

No

No

L

B

D

Qty

Room 1,2,3,4

w3

Sqm

1

12

1.8

0.55

11.88

Room 7,8

Sqm

1

2

5.32

0.55

0

W

Sqm

1

2

5.32

0.55

5.852

W

Sqm

1

2

5.32

0.55

5.852

Passage

0

W2

Sqm

1

1

2.15

0.55

1.1825

Room 5,6

0

W

Sqm

1

2

3.17

0.55

3.487

Store Room

W

Sqm

1

1

4.1

0.55

2.255

Total Qty Work Done

30.51

Qty Paid In this Bill

30.51

For M/s. K. DAMODAR & Co.

Consent
D. M. M. M.
Managing Partner

Assitant Engineer
Ward No-16,
BBMP



Assistant Executive Engineer
Yeshwanthapura Sub-Division
BBMP

12/4/22

BRUHAT BENGALURU MAHANAGARA PALIKE								
Raja Rajeshwari Nagar Division								
Name of the work :- Improvements and Development of School Buildings at Jalalahalli In Ward No 16								
MEASUREMENT SHEET								
Bill No :				2nd & Final Bill				
Item No	49							
Item Name	Providing Honne wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete. (PWD-SR 2018-19, P-53, I-9.11) For Ground Floor							
S.N	Description of work	Unit	No	No	L	B	D	Qty
	Door Ground floor							
	D1 frame	CUM	1	11	1.4	0.12	0.08	0.15
			1	11	1.4	0.12	0.08	0.15
		CUM	1	22	2.4	0.12	0.08	0.51
Total Qty Work Done								0.80
Qty Paid In this Bill								0.80

For M/s. K. DAMODAR & Co

 Contactor
 D. MANJUNATH
 Managing Partner




12/4/2022
 Assitant Engineer
 Ward No-16,
 BBMP


 Assistant Executive Engineer
 Yeshwanthappa Sub-Division
 BBMP

15/9/22

BRUHAT BENGALURU MAHANAGARA PALIKE								
Raja Rajeshwari Nagar Division								
Name of the work :- Improvements and Development of School Buildings at Jalahalli In Ward No 16								
MEASUREMENT SHEET								
Bill No :				2nd & Final Bill				
Item No	50							
Item Name	Providing Honne wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete. (PWD-SR 2018-19, P-53, I-9.11) For Ground Floor							
S.N	Description of work	Unit	No	No	L	B	D	Qty
	Door Ground floor							
	D1 frame Horizontal	CUM	1	10	1.4	0.12	0.08	0.13
			1	10	1.4	0.12	0.08	0.13
	Vertical	CUM	1	20	2.4	0.12	0.08	0.46
					Total Qty Work Done			0.73
					Qty Paid in this Bill			0.73


 For **Ms. K. DAMODAR & Co.**
 Contactor
 D. MANJUNATH
 Managing Partner
 Assistant Engineer
 Ward No-16,
 BBMP


 Consultants

 Assistant Executive Engineer
 Yeshwanth 13/8/22 Division
 BBMP

15/8/2022

BRUHAT BENGALURU MAHANAGARA PALIKE									
Raja Rajeshwari Nagar Project Division									
Name of the work :- Improvements and Development of School Buildings at Jalahalli In Ward No 16									
MEASUREMENT SHEET									
Bill No :		2nd & Final Bill							
Item No	EIRL-4								
Item Name	KSRB 9-27.1 : Fixing of door frame in an existing opening including embeeding frame in floor and walls after cutting masonry for holdfasts for embedding holdfast in cement concrete 1:3:6 of 20mm and down size granite metal painting two coats of coal tar to sides of frame, making good the damages to walls and floor as required and disposal of the debries with lead upto 50 m. including cost of materials, labour charges, complete as per specifications. --- The work shall be carried out								
S.N	Description of work	Unit	No	No	L	B	D	Qty	
	Ground Floor	Nos	1	11					11
	First Floor	Nos	1	10					10
								Total Qty Work Done	21

For M/s. K. DAMODAR & Co
 Contactor

D. MANJUNATH
 Managing Partner
 Assistant Engineer
 Ward No-16,
 BBMP



Assistant Executive Engineer
 Yeshwanthapur Sub-Division
 BBMP

BRUHAT BENGALURU MAHANAGARA PALIKE

Raja Rajeshwari Nagar Division

Name of the work :- Improvements and Development of School Buildings at Jalahalli In Ward No 16

MEASUREMENT SHEET

Bill No :

2nd & Final Bill

Item No	40							
Item Name	KSRB 7.9 : Providing and fixing M.S. grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications. Specification No. KBS 7.12 (page no. 34. Item no.7.9 PWD-S.R 2018-19) For Ground Floor							
S.N	Description of work	Unit	No	No	L	B	D	Qty
	Windows							
	Room 1							
	W3	Sqm	1	2	1.5	1.5		4.5
	Ventilator	Sqm	1	1	1.2	0.3		0.36
	Room 2,3,4,5,6							
	W3	Sqm	5	2	1.5	1.5		22.5
	Ventilator	Sqm	5	1	1.2	0.3		1.8
	Store Room							
		Sqm	1	2	1.2	1.5		3.6
	Passage							
	W2	Sqm	2	1	1.5	1.5		4.5
	Room 7,8							
		Sqm	2	2	1.2	1.5		7.2
	Office 1&2							
		Sqm	2	4	1.8	1.5		21.6
	Toilet Room Ventilator							
		Sqm	2	1	2.95			0
		Sqm	2	1	6.15			0
						Sqm	Qty	66.06
			74.25X21 kg/m				Total Qty	1387.26
							Qty Paid in this Bill	1387.26

For M/s. K. DAMODAR & Co.

Contactor
D. MANJUNATH
Managing Partner
Assistant Engineer
Ward No-16,
BBMP

Consultants

Assistant Executive Engineer
Yeshwanthapura Sub-Division
BBMP

BRUHAT BENGALURU MAHANAGARA PALIKE

Raja Rajeshwari Nagar Division

Name of the work :- Improvements and Development of School Buildings at Jalahalli In Ward No 16

MEASUREMENT SHEET

Bill No :

2nd & Final Bill

Item No	41							
Item Name	KSRB 7.9 : Providing and fixing M.S. grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications. Specification No. KBS 7.12 (page no. 34. Item no.7.9 PWD-S.R 2018-19) For Ground Floor							
S.N	Description of work	Unit	No	No	L	B	D	Qty
	Windows							
	Room 1							
	W3	Sqm	1	3	1.5	1.5		6.75
	Ventilator	Sqm	1	1	1.2	0.3		0.36
	Room 2,3,4							
	W3	Sqm	3	3	1.5	1.5		20.25
	Ventilator	Sqm	3	1	1.2	0.3		1.08
	Store Room							
		Sqm	1	1	1.2	1.5		1.8
	Room 7,8							
		Sqm	2	3	1.2	1.5		10.8
	Office 1&2							
		Sqm	2	4	1.8	1.5		21.6
	Ventilator	Sqm	4	1	1.2	0.45		2.16
						Sqm	Qty	64.8
		64.8X21 kg/m	Total Qty Work Done			1360.8		
			Qty Paid In this Bill			1360.80		

For M/s K DAMODAR & Co.

Contactor
D. MANJUNATH
Managing Partner



Consultants

Assitant Engineer
Ward No-16,
BBMP

Assistant Executive Engineer
Yeshwanthapura Sub-Division
BBMP

25/4/22

BRUHAT BENGALURU MAHANAGARA PALIKE

Raja Rajeshwari Nagar Project Division

Name of the work :- Improvements and Development of School Buildings at Jalahalli In Ward No 16

MEASUREMENT SHEET

Bill No :		2nd & Final Bill						
Item No	EIRL 1							
Item Name	Concealed Conduit System Supplying heavy gauge PVC conduit pipe mm dia mm thick confirming to IS 2509 with suitable size bends, metal/PVC junction boxes adhesive paste etc., and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures, run with 18SWG GI fish wire wherever necessary							
S.N	Description of work	Unit	No	No	L	B	D	Qty
A	19/20mm Dia 2mm G.floor	Mtr	1	1	440			440
	19/20mm Dia 2mm F.floor	Mtr	1	1	440			440
								440
								Total Qty Work Done
								880
B	25mmdia 2mm G.floor	Mtr	1	1	250			250
	25mmdia 2mm F.floor	Mtr	1	1	250			250
								250
								Total Qty Work Done
								500

For M/s. K. DAMODAR & Co.

Contractor
D. MANJUNATH
Managing Partner
Assistant Engineer
Ward No-16,
BBMP



Consultants

Assistant Executive Engineer
Yeshwanthapura Sub-Division
BBMP

26/4/2022

BRUHAT BENGALURU MAHANAGARA PALIKE								
Raja Rajeshwari Nagar Project Division								
Name of the work :- Improvements and Development of School Buildings at Jalahalalli in Ward No 16								
MEASUREMENT SHEET								
Bill No :		2nd & Final Bill						
Item No	EIRL 2							
Item Name	Groove Cutting in Walls Supplying heavy gauge PVC conduit pipe mm dia mm thick confirming to IS 2509 with suitable size bends, metal/PVC junction boxes adhesive paste etc., and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures, run with 18SWG GI fish wire wherever necessary							
S.N	Description of work	Unit	No	No	L	B	D	Qty
A	19/20mm Dia 2mm	Mtr	1	1	115			115
		Mtr	1	1	115			115
B	25mmdia 2mm	Mtr	1	1	60			60
		Mtr	1	1	60			60
Total Qty Work Done								120

For M/s. K. DAMODAR & Co

Contractor
D. MANJUNATH

Managing Partner
3/26/4/2022
Assistant Engineer
Ward No-16,
BBMP



Consultants

Assistant Executive Engineer
Yeshwanthappa Sub-Division
BBMP

25/4/22

BRUHAT BENGALURU MAHANAGARA PALIKE									
Raja Rajeshwari Nagar Project Division									
Name of the work :- Improvements and Development of School Buildings at Jalahalli In Ward No 16									
MEASUREMENT SHEET									
Bill No :					2nd & Final Bill				
Item No	EIRL-3								
Item Name	Supplying And Fixing Metal Fan Box with Round Hook.								
S.N	Description of work	Unit	No	No	L	B	D	Qty	
	Ground Floor	Nos	1	18				18	
	First Floor	Nos	1	18				18	
								Total Qty	36

For M/s. K. DAMODAR & Co.

Contactor
 D. MANJUNATH
 Managing Partner
 32/4/22
 Assistant Engineer
 Ward No-16,
 BBMP



Consultants
 Assistant Executive Engineer
 Yeshwanthpur Sub-Division
 BBMP

30/9/22

BRUHAT BENGALURU MAHANAGARA PALIKE									
Raja Rajeshwari Nagar Project Division									
Name of the work :- Improvements and Development of School Buildings at Jalahalli In Ward No 16									
MEASUREMENT SHEET									
Bill No :		2nd & Final Bill							
Item No	EKL-5								
Item Name	KSRB 15.9 Providing and fixing Corner beads 45x45mm size manufactured out of hot dipped galvanised iron of nominal thickness 0.35mm with a zinc coating of 120gms per sqm width, along route of walls, columns, lintels including cost of materials, labour for fixing complete as per specifications. (length of mesh only be measured for payment) --- The work shall be carried out as per standard technical detailed specifications and as directed by the Engineer in charge of the work								
S.N	Description of work	Unit	No	No	L	B	D	Qty	
	Ground Floor Inside Building								
	Office Room 1 & 2	M	2	1	2.4			4.8	
		M	2	1	6.32			12.64	
		M	2	2	1.6			6.4	
		M	2	8			2.95	47.2	
		M	2	1	6.85			13.7	
		M	2	1	2.4			4.8	
		M	2	1	4.25			8.5	
	Room 6,7	M	2	6			2.95	35.4	
		M	2	1	6.17			12.34	
		M	2	1	4.61			9.22	
		M	2	1	3.65			7.3	
		M	2	2	1.6			6.4	
		M	2	1	3.57			7.14	
	Room 1,2,3,4,5,6								
		M	6	6			2.95	106.2	
		M	6	1	6.2			37.2	
		M	6	2	5.4			64.8	
	Landscape	M	1	4			2.95	4	
		M	1	2	6			12	
		M	1	2	4.1			8.2	
	First Floor Inside Building								
	Office Room 1 & 2	M	2	1	2.4			4.8	
		M	2	1	6.32			12.64	
		M	2	2	1.6			6.4	
		M	2	8			2.95	47.2	
		M	2	1	6.85			13.7	
		M	2	1	2.4			4.8	
		M	2	1	4.25			8.5	
	Room 6,7	M	2	6			2.95	35.4	
		M	2	1	6.17			12.34	
		M	2	1	4.61			9.22	
		M	2	1	3.65			7.3	

	M	2	2	1.6		6.4
	M	2	1	3.57		7.14
Room 1,2,3,4,5,6	M	6	6		2.95	106.2
	M	6	1	6.2		37.2
	M	6	2	5.4		64.8
Landscape	M	1	4		2.95	4
	M	1	2	6		12
	M	1	2	4.1		8.2
Total Qty Work Done						816.48

For M/s. K. DAMODAR & Co

Contractor
G. V. RAMANATH
Managing Partner

Assistant Engineer
Ward No-16,
BBMP



Assistant Executive Engineer
Yeshwanthapura Sub-Division
BBMP

BRUHAT BENGALURU MAHANAGARA PALIKE

Raja Rajeshwari Nagar Project Division

Name of the work :- Improvements and Development of School Buildings at Jalahalli in Ward No 16

MEASUREMENT SHEET

Bill No :

2nd & Final Bill

Item No	Item Name	S.N	Description of work	Unit	No	No	L	B	D	Qty
	KSRB 15.8.2 Providing and fixing plaster mesh 150mm wide manufactured out of hot dipped galvanised iron of nominal thickness 0.35mm with a zinc coating of 120gms per sqm width, along route of walls chipped for services, junction between RCC and brick walls including cost of materials, labour for fixing complete as per specifications, The work shall be carried out as per standard technical detailed specifications and as directed by the Engineer in charge of the work									
	Ground Floor Inside Building									
	Entrence Lobby			M	1	2	3.5			7
	Passage			M	1	2	2.15			4.3
	A'6,A'7 to N'6,N7			M	6	1	5.4			32.4
				M	2	1	1.3			2.6
				M	2	1	6.85			13.7
				M	2	1	6.17			12.34
				M	1	1	4.1			4.1
	Room 1,2,3,4,5,6			M	6	1	6.2			37.2
				M	6	2		2.95		35.4
	First Floor Inside Building									
	Entrence Lobby			M	1	2	3.5			7
	Passage			M	1	2	2.15			4.3
	A'6,A'7 to N'6,N7			M	6	1	5.4			32.4
				M	2	1	1.3			2.6
				M	2	1	6.85			13.7
				M	2	1	6.17			12.34
				M	1	1	4.1			4.1
	Room 1,2,3,4,5,6			M	6	1	6.2			37.2
				M	6	2				35.4
	Total Qty Work Done									298.08

For M/s. K. DAMODAR & Co.

Contactor
D. MANJUNATH
Managing Partner

Assitant/Engineer
Ward No-16,
BBMP



Consultants

H. H. H. H.
Assistant Executive Engineer
Yeshwanthapura Sub Division
BBMP

BRUHAT BENGALURU MAHANAGARA PALIKE

Raja Rajeshwari Nagar Project Division

Name of the work :- Improvements and Development of School Buildings at Jalahalli in Ward No 16

MEASUREMENT SHEET

Bill No :

2nd & Final Bill

Item No	38							
Item Name	KSRB 15.3.13 Providing 12mm thick cement plastering in a single coat with cement mortar 1:3 to ceiling including rounding of corner wherever required smooth rendering, providing and removing scaffolding, including cost of materials, Labour, Curing complete as per specification. (Issue rate as on date 21-10-19, Item No. 15.21) For Ground Floor							
S.N	Description of work	Unit	No	No	L	B	D	Qty
	Room 1	Sqm	1	1	5.4	6.75		36.45
	Room 2	Sqm	1	1	5.4	6.75		36.45
	Room 3	Sqm	1	1	5.4	6.75		36.45
	Landscape	Sqm	1	1	7.65	4.1		31.37
	Room 4	Sqm	1	1	5.4	6.75		36.45
	Room 5	Sqm	1	1	5.4	6.75		36.45
	Room 6	Sqm	1	1	9.55	7.62		72.77
	Gents Toilet	Sqm	1	2	0.55	1.31		1.44
	Office 1	Sqm	1	1	5.4	6.75		36.45
		Sqm	1	1	6.17	6.3		38.67
	Office 2	Sqm	1	2	0.55	1.31		1.44
		Sqm	1	1	6.17	6.3		38.67
	Lobby	Sqm	1	2	0.55	1.31		1.44
	Deduct	Sqm	1	1	6.5	6.3		40.95
	Passage	Sqm	1	2	2.75	0.15		-0.83
		Sqm	1	2	2.15	10.35		44.51
		Sqm	1	1	2.76	29.77		82.17
	Staircase Room 1st Flight	Sqm	1	1	1.5	3.25		4.88
	2nd Flight	Sqm	1	1	1.5	3.75		5.63
	Landing	Sqm	1	1	1.35	3.4		4.59
	Room 7	Sqm	1	1	9.55	7.62		72.77
		Sqm	1	2	0.55	1.31		1.44
	Portico	Sqm	1	1	8.05	8.45		68.02
					Total Qty			729.02
					Qty Payable in This Bill			720.00
					Above Rates			9.02

For M/s. K. DAMODAR & Co.

[Signature]
D. MAHENDRATH
 Managing Partner
 11/8/19/2022
 Assistant Engineer
 Ward No-16,
 BBMP



[Signature]
 Assistant Executive Engineer
 Yeshwanthapur Sub-Division
 BBMP

15/5/22

NAME OF THE WORK :- Improvements and Development of School Buildings at Jalahalli in Ward No

Bill No :

Item No	
---------	--

Item	KSRB 15-7: F
Name	labours and

For M/s. K. DAMODAR & Co
Contractor

Assitant Engineer
Ward No-16,
BBMP



Assistant Executive Engineer
Yeshwanthapura Sub-Division
BBMP

BRUHAT BENGALURU MAHANAGARA PALIKE										
Raja Rajeshwari Nagar Project Division										
Name of the work :- Improvements and Development of School Buildings at Jalahalli in Ward No 16										
MEASUREMENT SHEET										
Bill No :		2nd & Final Bill								
Item No	39									
Item Name	KSRR 15.3.13 Providing 12mm thick cement plastering in a single coat with cement mortar 1:3 to ceiling including rounding of corner wherever required smooth rendering, providing and removing scaffolding, including cost of materials, Labour, Curing complete as per specification. (Issue rate as on date 21-10-19, Item No. 15.21) For First Floor									
Room 1	Sqm	1	1	9.3	6.75					62.78
Room 2	Sqm	1	1	9.3	6.75					62.78
Landscape	Sqm	1	1	4.1	7.65					31.37
Room 3	Sqm	1	1	9.3	6.75					62.78
Room 4	Sqm	1	1	9.3	6.75					62.78
Room 4	Sqm	1	1	5.4	6.75					36.45
Office 1	Sqm	1	2	0.55	1.31					1.44
	Sqm	1	1	10.65	6.3					67.10
	Sqm	1	3	0.55	1.31					2.16
	Sqm	1	1	0.55	0.55					0.30
	Sqm	1	1	1.15	3.175					3.65
Beam	Sqm	1	1	3.175	1.1					3.49
	Sqm	1	1	0.57	1.1					0.63
Office 2	Sqm	1	1	10.65	6.3					67.10
	Sqm	1	3	0.55	1.31					2.16
	Sqm	1	1	0.55	0.55					0.30
	Sqm	1	1	1.15	6.5					7.45
Beam	Sqm	1	1	3.175	1.1					3.49
	Sqm	1	1	0.57	1.1					0.63
Passage	Sqm	1	2	2.15	10.35					44.51
	Sqm	1	1	2.76	29.77					82.17
Staircase Room 3rd Flight	Sqm	1	1	1.5	3.25					4.88
4th Flight	Sqm	1	1	1.5	3.75					5.63
Landing	Sqm	1	1	1.35	3.4					4.59
Room 5	Sqm	1	1	9.55	7.62					72.77
	Sqm	1	2	0.55	1.31					1.44
	Sqm	1	1	0.55	2					1.10
	Sqm	1	1	0.55	1.31					0.72
Room 6	Sqm	1	1	9.55	7.62					72.77
	Sqm	1	2	0.55	1.31					1.44
	Sqm	1	1	0.55	2					1.10
	Sqm	1	1	0.55	1.31					0.72
Total Qty Work Done										772.66
Qty Payable in this Bill										757.18
Above Tender										15.48

For M/s. K. DAMODAR

Contractor
D. MANJUNATH
Managing Partner
Assitant Engineer
Ward No-16,
BBMP



Assistant Executive Engineer
Yeshwanthapur Sub-Division
BBMP

12/5/20

BRUHAT BENGALURU MAHANAGARA PALIKE									
Raja Rajeshwari Nagar Project Division									
Name of the work :- Improvements and Development of School Buildings at Jalahalli In Ward No 16									
MEASUREMENT SHEET									
Bill No : 47		2nd & final Bill							
Item No	Item Name								
	KSRB 15-7: Providing lime rendering for plastering to wall and ceiling, including cost of materials, labour, curing complete as per specifications. (page no.117. Item no.15.33 S.R 2018-19) For First								
	Room 1	Sqm	1	1	9.3	6.75			62.78
	Room 2	Sqm	1	1	9.3	6.75			62.78
	Landscape	Sqm	1	1	4.1	7.65			31.37
	Room 3	Sqm	1	1	9.3	6.75			62.78
	Room 4	Sqm	1	1	9.3	6.75			62.78
	Room 4	Sqm	1	1	5.4	6.75			36.45
	Office 1	Sqm	1	2	0.55	1.31			1.44
		Sqm	1	1	10.65	6.3			67.10
		Sqm	1	3	0.55	1.31			2.16
		Sqm	1	1	0.55	0.55			0.30
	Beam	Sqm	1	1	1.15	3.175			3.65
		Sqm	1	1	3.175	1.1			3.49
	Office 2	Sqm	1	1	0.57	1.1			0.63
		Sqm	1	1	10.65	6.3			67.10
		Sqm	1	3	0.55	1.31			2.16
		Sqm	1	1	0.55	0.55			0.30
	Beam	Sqm	1	1	1.15	6.5			7.48
		Sqm	1	1	3.175	1.1			3.49
		Sqm	1	1	0.57	1.1			0.63
	Passage	Sqm	1	2	2.15	10.35			44.51
		Sqm	1	1	2.76	29.77			82.17
	Staircase Room 3rd Flight	Sqm	1	1	1.5	3.25			4.88
	4th Flight	Sqm	1	1	1.5	3.75			5.63
	Landing	Sqm	1	1	1.35	3.4			4.59
	Room 5	Sqm	1	1	9.55	7.62			72.77
		Sqm	1	2	0.55	1.31			1.44
		Sqm	1	1	0.55	2			1.10
		Sqm	1	1	0.55	1.31			0.72
	Room 6	Sqm	1	1	9.55	7.62			72.77
		Sqm	1	2	0.55	1.31			1.44
		Sqm	1	1	0.55	2			1.10
		Sqm	1	1	0.55	1.31			0.72
					Total Qty Work Done				772.66
					Upto 125%				400.86
					Above 125%				371.80

For M/s. K. DAMODAR & Co.

Contractor
D. MANJUNATH
Managing Partner

Assitant Engineer
Ward No-16,
BBMP



Assistant Executive Engineer
Yeshwanthapura Sub Division
BBMP